

BMX Track Inspection Guide

Club Name:								
Completed by:								

Date:

Report	Checklist	Yes	No	If No is ticked, please document action required	Date action is to be completed by
Staging Area	Area clean, free from rocks etc.				
Start Hill	 Start hill cover sturdy construction. Free from any jagged pieces of steel. Clean and free of obstacles. Power point in good condition. Lights in good condition. Gate free from jagged pieces of metal. Compressor in good condition and serviced. No extension leads on the ground. Air lines in good condition. Start hill surface in good condition. Start hill safety gate in good condition and able to be secured when open and closed. 				
Straights	 Surface in good condition. No dangerous obstacles such as rocks present or protruding. Drain covers to be secured down and below ground level. Poles, trees and taps etc. to be padded, if inside 2 metres from the track boundary or if deemed to be in an area that could result in injury to a rider. Side of track to be free from rocks etc. 				
Corners	 Surface in good condition. No dangerous obstacles such as rocks present or protruding. No major cracks if corners are sealed. Drain covers to be secured down and below ground level. Handrails, trees and taps etc. to be padded, if inside 2 metres from the track boundary or if deemed to be in an area that could result in injury to a rider. Back of corner free from any dangerous objects or steep descents. 				



REPORT	Checklist	Yes	No	If No is ticked, please document action required	Date action is to be completed by
Finish Line	 Poles to be padded if required. Poles in good condition. No other obstructions in finish line area. 				
Commentary Tower	 Safe and secure. Has easy and safe access. PA and electrical wiring is appropriately housed and in good condition. 				
Lighting (if any)	 Is adequate for safe racing. All lights working. Lighting pols padded if inside 2 metres from the track boundary. 				
Seating	 Safe and clean. Access is safe and appropriately marked. Is in good solid condition. No jagged edges or protruding nails etc. 				
Temporary Structures	 Seating- Have received sign off documents. Scaffold Constructed Towers Have received sign off documents. Scaffold Constructed Start Hill has been installed correctly & is suitable for children, adults & BMX bikes. Have received sign off documents. 				

Conclusions/ Recommendations

Good condition means: Sturdy construction means: Free of obstacles means:

Safe means:

of a high standard with regard to its appearance, quality, or working order Strong and solid in appearance no objects, items or other that blocks one's way or prevents or hinders progress

not exposed to danger or risk